

ABSTRACT

NABARD – RIDF XVI – Rangareddy – Providing BT to the Road from Dundigal to Gynanapur - Granting of Extension of agreement time upto 25.06.2012 without imposing liquidated damages and permission to approve the working estimate with deviations - Orders – Issued.

-X-
PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS-II) DEPARTMENT

G.O.Rt.No. 832

Dated:16.05.2012

Read the following:

1. G.O.Rt.NO.1004, PR&RD (Progs.II) Dept, dated. 12.07.2010.
2. From the CE, PR, NABARD, Hyderabad, Lr.No.NB17/ RIDF-XVI/ Dundigal / Rangareddy/2010, dated.18.04.2012.

* * * * *

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, NABARD, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time up to 25.06.2012 without imposing liquidated damages and permission to approve the working estimate with deviations for Rs.113.97 lakh within the Administrative Sanction available for Rs.150.00 lakh and also permission to execute the additional items with same agency, in respect of work, Providing BT to the road from Thimmapally - to Haridaspally in Ranga Reddy district sanctioned under NABARD RIDF-XVI as the delay is not attributed to the contractor.

2. The Chief Engineer, Panchayat Raj, NABARD, Hyderabad, is requested to take necessary action accordingly.
3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer, Panchayat Raj, NABARD, Hyderabad.
The Superintending Engineer, Panchayat Raj, Ranga Reddy district.
Copy to:
The PS to Minister (Panchayat Raj & RWS).
Sc / Sf

// FORWARDED::BY ORDER //

SECTION OFFICER